

APPROVED WORK PERMIT

Permit ID: 20260319112017

Contractor: Shell | Location: Central substation

Start: 2026-03-19 11:19:00 | End: 2026-03-19 11:19:00

Requestor: raj (raj.singh.hse@gmail.com)

Work Description:

excavation

Hazards & Control Measures:

TYPE: EXCAVATION WORK
#1. Hazard: Cave-in or trench collapse PIC: ()
Control Measure: Provide shoring, sloping, or trench boxes and inspect daily
#2. Hazard: Contact with underground utilities PIC: ()
Control Measure: Identify, locate, and mark all underground services before excavation
#3. Hazard: Falling into excavation PIC: ()
Control Measure: Barricade area and install warning signs and edge protection
#4. Hazard: Water accumulation leading to instability PIC: ()
Control Measure: Provide proper drainage or dewatering system

Checkpoint Compliance:

S.No	Critical Checkpoint Statement	Response
--- EXCAVATION WORK ---		
1	Excavation permit approved by authorized personnel	Yes
2	Underground utilities (cables, pipelines) are identified and marked	Yes
3	Excavation area is barricaded and warning signs are installed	Yes
4	Proper shoring, sloping, or trench box provided to prevent collapse	Yes
5	Safe access and egress (ladder/ramp) provided for workers	Yes
6	Excavated material stored at safe distance from edge	Yes
7	Heavy equipment kept at safe distance from excavation edge	Yes


APPROVED WORK PERMIT

APPROVALS & SIGNATURES

Issuer: Raj Singh (raj.singh.hse@gmail.com)

Time Signed: 2026-03-19 11:21:42


Comments: ok



HSE Reviewer: Raj (raj.singh.hse@gmail.com)

Time Signed: 2026-03-19 11:21:55


Comments: ok



Final Approver: raj3 (raj.singh.hse@gmail.com)

Time Signed: 2026-03-19 11:22:25

Comments: approved



APPROVED WORK PERMIT

ATTACHED SUPPORTING DOCUMENTS

No attachments were provided for this permit.

APPROVED WORK PERMIT

APPROVED WORK PERMIT & REVALIDATION

DAILY REVALIDATION LOG (OFFLINE)

Date	Shift	Issuer Sign	HSE Sign	Approver Sign