

APPROVED WORK PERMIT & REVALIDATION

Permit ID: 20260318171756

Location: Zone 5 | Start: 2026-03-18 08:30:00

End Schedule: 2026-03-18 17:08:00

Requestor: Raj (raj.singh2@ten.com)

Assigned Approvers: Issuer (Raj Singh (raj.singh.hse@gmail.com)) | HSE (Akash (Akash.shukla@ten.com))

Hazards & Control Measures:

TYPE: EXCAVATION WORK	
#1. Hazard: Cave-in or trench collapse PIC: Raj Singh (9883122847)	Control Measure: Provide shoring, sloping, or trench boxes and inspect daily
#2. Hazard: Contact with underground utilities PIC: ()	Control Measure: Identify, locate, and mark all underground services before excavation
#3. Hazard: Falling into excavation PIC: ()	Control Measure: Barricade area and install warning signs and edge protection
#4. Hazard: Water accumulation leading to instability PIC: ()	Control Measure: Provide proper drainage or dewatering system
#5. Hazard: Heavy equipment causing edge collapse PIC: ()	Control Measure: Keep machinery and spoil piles at safe distance from edge
#6. Hazard: Hazardous atmosphere in deep excavation PIC: ()	Control Measure: Conduct gas testing and provide ventilation if required
#7. Hazard: Falling materials or tools into trench PIC: ()	Control Measure: Secure tools and restrict material storage near edges
#8. Hazard: Poor access/egress for workers PIC: ()	Control Measure: Provide ladders or ramps within safe intervals

Checkpoint Compliance:

S.No	Critical Checkpoint Statement	Response
--- EXCAVATION WORK ---		

APPROVED WORK PERMIT & REVALIDATION

1	Excavation permit approved by authorized personnel	Yes
2	Underground utilities (cables, pipelines) are identified and marked	Yes

[Attached Supporting Documents: 1.jpg]



3	Excavation area is barricaded and warning signs are installed	Yes
---	---	-----

[Attached Supporting Documents: 2.png]



APPROVED WORK PERMIT & REVALIDATION

4	Proper shoring, sloping, or trench box provided to prevent collapse	Yes
---	---	-----

[Attached Supporting Documents: 4.jpg]

(Could not render image: FPDF error: Missing or incorrect image file: static/uploads\permit_20260318171756\4.jpg. error: No JPEG marker found)

5	Safe access and egress (ladder/ramp) provided for workers	Yes
---	---	-----

[Attached Supporting Documents: 4.jpg]

(Could not render image: FPDF error: Missing or incorrect image file: static/uploads\permit_20260318171756\4.jpg. error: No JPEG marker found)

6	Excavated material stored at safe distance from edge	Yes
---	--	-----

[Attached Supporting Documents: 3.jpg]

(Could not render image: FPDF error: Missing or incorrect image file: static/uploads\permit_20260318171756\3.jpg. error: No JPEG marker found)

7	Heavy equipment kept at safe distance from excavation edge	Yes
---	--	-----

[Attached Supporting Documents: 5.jpg]

(Could not render image: FPDF error: Missing or incorrect image file: static/uploads\permit_20260318171756\5.jpg. error: No JPEG marker found)

APPROVED WORK PERMIT & REVALIDATION

DAILY REVALIDATION LOG (OFFLINE)

[illegible]